

HONGKONG ENGINEERING & CONSTRUCTION CO., LTD.

Kind of Superstructure
School Building
Owners True Light School

FRANKI PILING DEPARTMENT.

Weight of Hammers... $2\frac{1}{2}$ Tons.....

DAILY REPORT

Diameter of Tube.....16".....


.....Inland.....Lot No. 7183, Tai Hang Road. Contract No. C. 982.....

Equipment Machine No. 5.....

Date	Pile No.	Load Tons	Times Driving Tube		Depth of Pile	Height of Concrete	Times of Concreting		Volume of Concrete. Cu.ft.		Total Cu.ft.	Penetration Last 10 Blows	
			From	To			From	To	Base	Shaft		Tube	Concrete
1955 Mar. 6th	1	44	9:00	9:40	24'-5"	20'-0"	9:40	10:50	12	93	105	$\frac{1}{2}$ "	$\frac{1}{4}$ "
"	2	37	11:05	11:40	26'-3"	23'-1"	12:40	14:05	12	102	114	$\frac{1}{2}$ "	$\frac{1}{4}$ "
"	3	44	14:20	14:50	24'-5"	20'-0"	14:50	16:20	12	96	108	$\frac{1}{2}$ "	$\frac{1}{4}$ "
"	4	18	16:35	17:00	28'-3"	24'-1"	17:00	18:10	6	102	108	$\frac{1}{2}$ "	$\frac{3}{8}$ "
"	5	57	18:25	18:55	24'-0"	21'-7"	-	-	-	-	-	$\frac{1}{2}$ "	-
7th	"	"	-	-	-	-	8:00	9:20	15	102	117	-	$\frac{1}{8}$ "
"	6	$64\frac{1}{2}$	9:50	10:25	27'-5"	22'-9"	10:25	11:50	12	105	117	$\frac{1}{4}$ "	nil
"	7	$64\frac{1}{2}$	13:05	13:35	27'-2"	22'-6"	13:35	14:55	12	99	111	$\frac{1}{4}$ "	nil
"	8	70	15:10	15:35	28'-8"	24'-3"	15:35	16:50	12	111	123	$\frac{1}{4}$ "	nil
"	9	70	17:05	17:35	28'-2"	23'-9"	17:35	18:55	12	102	114	$\frac{1}{4}$ "	nil
"	10	$60\frac{1}{2}$	19:10	19:30	-	-	-	-	-	-	-	-	-
8th	"	"	8:00	8:25	30'-0"	25'-3"	8:25	9:45	12	105	117	$\frac{1}{4}$ "	nil

Remarks:

Weather:



 Engineer-in-Charge.